

SERVIÇOS/DIAS	30	60	90	120	150	180	210	240	270	VALOR
03 - TRABALHOS EM TERRA										RS 41.038,16
	25,00%	25,00%	20,00%	20,00%	5,00%	5,00%				
	10.259,54	10.259,54	8.207,63	8.207,63	2.051,91	2.051,91				
04 - FUNDAÇÕES										RS 191.705,20
	25,00%	25,00%	20,00%	20,00%	5,00%	5,00%				
	47.926,30	47.926,30	38.341,04	38.341,04	9.585,26	9.585,26				
05 - GALERIA CELULAR E/OU CONTENÇÕES										RS 197.493,12
	30,00%	30,00%	20,00%	20,00%						
	59.247,94	59.247,94	39.498,62	39.498,62						
06 - ESTRUTURAS DE CONCRETO E METÁLICAS										RS 58.370,54
	30,00%	30,00%	20,00%	20,00%						
	17.511,16	17.511,16	11.674,11	11.674,11						
07 - ALVENARIAS E DIVISÕES										RS 55.824,46
	30,00%	30,00%	20,00%	20,00%						
	16.747,46	16.747,46	11.164,97	11.164,97						
10 - INSTALAÇÃO HIDRO-SANTARIARIAS										RS 18.969,25
			35,00%	35,00%	15,00%	15,00%				
			6.639,24	6.639,24	2.845,39	2.845,39				
15 - PISOS, RODAPÉS, SOLEIRAS E PEITORIS										RS 22.733,36
					50,00%	50,00%				
					11.366,68	11.366,68				
18 - SERVIÇOS DIVERSOS										RS 121.110,39
	20,00%	20,00%	20,00%	20,00%	10,00%	10,00%				
	24.222,08	24.222,08	24.222,08	24.222,08	12.111,04	12.111,04				
21 - MANEJO E VEGETAÇÃO										RS 39.085,15
					50,00%	50,00%				
					19.542,58	19.542,58				
22 - ADMINISTRAÇÃO										RS 88.766,07
	23,56%	23,56%	18,72%	18,72%	7,72%	7,72%				
	20.913,29	20.913,29	16.617,01	16.617,01	6.852,74	6.852,74				
RESUMO										
Total mensal (R\$)	196.827,76	196.827,76	156.364,70	156.364,70	64.355,59	64.355,59				RS 635.096,10
Total acumulado (R\$)	196.827,76	393.655,52	550.020,22	706.384,92	770.740,51	835.096,10				
Percentual mensal	23,57%	23,57%	18,72%	18,72%	7,71%	7,71%				
Percentual acumulado	23,57%	47,14%	65,86%	84,59%	92,29%	100,00%				


